

ANCHORAGE SCHOOL DISTRICT  
ANCHORAGE, ALASKA

ASD MEMORANDUM #10 (2004-2005)

August 2, 2004

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

This is a report of activities and project status changes in Major Capital Projects during the period of June 18, 2004 through July 22, 2004.

HIGH SCHOOLS

<b>Project Name</b>	<b>BARTLETT HIGH SCHOOL RENEWAL - PHASE 2B</b>			
<b>Project Description</b>	New Auditorium, Renovate Classrooms, and New South Entry:			
<b>Project Budget</b> (Entire Phase 2)	Original:	\$26,940,000	Current:	\$26,940,000
<b>Design Status</b>	An evaluation by the school, Designer, and Facilities will be done to determine the priorities of the remaining phase 2B scope. The evaluation will also identify when and which of these priorities can be accomplished with the remaining funds. Forecast completion of the evaluation is August 2004.			
<b>Construction Status</b>	Contractor is in the process of abatement and demolition of the old little theater. The new driveway area has been cleared and brought to grade. The Contractor is running sprinkler lines in the building in order to complete the fire department connection work.			
<b>Construction Contract Status</b>	Original Contract Amount	Change Orders to date	Change order %	% Completion
Alaska Mechanical (4C00339)	\$12,836,456	0	0	0
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Dec. 1, 05	Dec. 1, 05		

<b>Project Name</b>	<b>BARTLETT HIGH SCHOOL INTERIOR RENOVATION</b>			
<b>Project Description</b>	Temporary Tenant Music Room Improvement			
<b>Project Budget</b>	Included in Phase 2B			
<b>Construction Status</b>	Hazardous material abatement is finished. The Contractor is hanging curtains in the temporary music classrooms and getting ready for doors, carpet and mechanical work.			
<b>Construction Contract Status</b>	Original Contract Amount	Change Orders to date	Change order %	% Completion
Christensen Builders (4C00331)	\$151,554	0	0	16
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Aug. 20, 04	Aug. 20, 04		

<b>Project Name</b>	<b>CHUGIAK HIGH SCHOOL RENEWAL - PHASE 3 Deferred</b>			
<b>Project Description</b>	Renovate upper gym into Performing Art Space.			
<b>Project Budget</b>	Original:	\$4,300,000	Current:	\$4,300,000
<b>Construction Status</b>	New concrete floors and block walls are finished, mechanical, electrical and interior wall framing and sheet rock is proceeding.			
<b>Consolidated Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Consolidated Enterprises (4C00317)	\$2,878,400	0	0%	60%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Sept 6, 2004	Sept 30, 2004		

<b>Project Name</b>	<b>DIMOND HIGH SCHOOL DEMOLITION</b>			
<b>Project Description</b>	Demolition and site completion			
<b>Project Budget</b>	Original:	\$8,500,000	Current:	\$8,500,000
<b>Construction Status</b>	Demolition is in progress with only one building left to demolish. Parking lots are in progress with curbs and gutters started. Softball field is completed.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Neeser Construction (4C00321)	\$6,315,451	0	0%	18%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Aug. 25, 2005	Aug. 25, 2005		

<b>Project Name</b>	<b>EAGLE RIVER AREA HIGH SCHOOL</b>			
<b>Project Description</b>	New school			
<b>Project Budget</b>	Original:	\$54,000,000	Current:	\$54,000,000
<b>Construction Status</b>	Exterior masonry, fireproofing, framing, mechanical and electrical roughin ongoing. AWWU has started installation of sewer and water lines to school. The Facilities Department is continuing to work with the MOA and Alaska Department of Transportation on traffic issues related to Yosemite Drive and Hiland Road.			
<b>GC/CM Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Davis Constructors (3C00221)	\$39,625,105	0	0%	49%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Sep. 30, 05	Sep. 30, 05		

<b>Project Name</b>	<b>EAST HIGH SCHOOL RENEWAL PHASE 3</b>			
<b>Project Description</b>	Auditorium, Classroom and Main Administration Renovation			
<b>Project Budget</b>	Original:	\$18,850,000	Current:	\$19,007,000
<b>Construction Status</b>	<b>Auditorium</b> --- concrete complete; mechanical and electrical rough-in on-going. <b>Auditorium Classroom area</b> - ceiling tile nearing completion; flooring complete; instrument storage cabinets complete; doors and hardware starting. <b>Classroom Renovation Area</b> - Sheet rock started; mechanical and electrical rough-in on going. <b>Administration Wing</b> - Taping and ceiling grid started; mechanical and electrical finishes started; exterior windows in. <b>Exterior</b> - site work has started; exterior concrete placement in progress; EIFS application on exterior walls on-going; light pole piling installed.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Cornerstone (3C00236)	\$12,907,073	\$476,685	4%	66%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Oct. 30, 2004	Oct. 30, 2004		

<b>Project Name</b>	<b>SERVICE HIGH SCHOOL RENEWAL PHASE 2A</b>			
<b>Project Description</b>	West Classroom Wing, Renovation and Addition			
<b>Project Budget</b>	Original:	\$17,000,000	Current:	\$17,000,000
<b>Construction Status</b>	Underground utilities and foundation in progress. Hazardous material removal in progress. Six additional relocatable classrooms have been moved on site and are being setup.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Unit Company (4C00313)	\$10,249,735	0	0%	13%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Aug. 15, 2005	Aug. 15, 2005		

<b>Project Name</b>	<b>SERVICE HIGH SCHOOL RENEWAL PHASE 2B</b>			
<b>Project Description</b>	East Classroom Wing, Renovation and Addition			
<b>Project Budget</b>	Original:	\$1,500,000	Current:	\$1,500,000
<b>Design Status</b>	Design development in progress forecast completion July 2004.			

<b>Project Name</b>	<b>SOUTH ANCHORAGE HIGH SCHOOL</b>			
<b>Project Description</b>	New School			
<b>Project Budget</b>	Original:	\$68,000,000	Current:	\$68,000,000
<b>Construction Status</b>	School building construction is substantially complete, Principal's staff has been moved into permanent offices, and furniture installation is well underway. Remaining work inside the building includes installation of athletic equipment in the gym and deficiency corrections. Exterior work continues with landscaping, exterior lighting, and sidewalks close to completion. Signage and striping not yet started.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Neeser Construction Inc. (2C00170)	\$46,371,500	\$4,247,110	9%	99%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	July 30, 04	July 30, 04		

### MIDDLE SCHOOLS

<b>Project Name</b>	<b>MULDOON MIDDLE SCHOOL</b>			
<b>Project Description</b>	New School			
<b>Design Budget</b>	Original:	\$3,000,000	Current:	\$3,000,000
<b>Design Status</b>	Construction documents have started, forecast completion December 2004.			

<b>Project Name</b>	<b>POLARIS K-12 SCHOOL</b>			
<b>Project Description</b>	Renovation and Addition			
<b>Project Budget</b>	Original:	\$19,300,000	Current:	\$19,300,000
<b>Construction Status</b>	Site utility and building foundations in progress, steel erection to start week of July, 26, 2004, MPR renovations in progress.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Unit Company (4C00324)	\$13,543,527	0	0%	9%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Aug. 15, 2006	Aug. 15, 2006		

<b>Project Name</b>	<b>WENDLER MIDDLE SCHOOL</b>			
<b>Project Description</b>	Renewal of School			
<b>Project Budget</b>	Original:	\$28,666,521	Current:	\$29,766,521
<b>Construction Status</b>	Final trim, flooring and ceilings in progress in the south portion of the building.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Alcan General (3C00222)	\$17,452,000	\$3,040,948	18%	98%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Aug. 31, 04	Aug. 31, 04		

### ELEMENTARY SCHOOLS

<b>Project Name</b>	<b>CHESTER VALLEY ELEMENTARY SCHOOL</b>			
<b>Project Description</b>	Renovation and Addition			
<b>Design Budget</b>	Original:	\$750,000	Current:	\$750,000
<b>Design Status</b>	Schematic design was approved by MOA Assembly on May 11, 2004.			

<b>Project Name</b>	<b>CHUGACH OPTIONAL ELEMENTARY SCHOOL</b>			
<b>Project Description</b>	Renovation and Addition			
<b>Design Budget</b>	Original:	\$8,650,000	Current:	\$8,950,000
<b>Construction Status</b>	Building and Site demolition and hazardous material abatement nearly complete. Administration addition footings in progress.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Janssen (4C00316)	\$6,278,051	0	0%	7%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	June 24, 2005	June 24, 2005		

<b>Project Name</b>	<b>PTARMIGAN ELEMENTARY SCHOOL</b>			
<b>Project Description</b>	Renewal			
<b>Project Budget</b>	Original:	\$6,400,000	Current:	\$6,800,000
<b>Construction Status</b>	South classrooms - Punch list in progress. Landscaping in progress.			
<b>Construction Contract Status</b>	Original Contract	Change Orders to date	Change order Percentage	Percent Completion
Janssen Contracting (3C00218)	\$4,803,866	\$459,118	10%	99%
<b>Schedule Status</b>	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	Dec. 12, 03	May 15, 2004		

<b>Project Name</b>	<b>SAND LAKE ELEMENTARY SCHOOL</b>			
<b>Project Description</b>	Renovation and Addition			
<b>Design Budget</b>	Original:	\$750,000	Current:	\$750,000
<b>Design Status</b>	Design Development drawings submitted and are currently being reviewed.			

**SPECIAL SCHOOLS**

<b>Project Name</b>	<b>WHALEY SCHOOL</b>			
<b>Project Description</b>	Define program and evaluate ability of present facilities to meet program of educating students with emotionally disturbed behavior.			
<b>Planning Budget</b>	Original:	\$65,000	Current:	\$65,000
<b>Design Status</b>	Program continues to evolve. Special Education Department will retain instructional curriculum specialist to structure program emphasis more towards instructional goals with less emphasis on security. Considering possibility of housing K-4 grade levels at Mt. Iliamna Pre-School on Elmendorf AFB. Current June '04 program specifications draft is baseline, to be updated once specialist defines instructional model's structure.			

CC/RA/MP/RB/cd

Prepared by: Rick Barrier, Project Support Manager  
Mike Price, Construction Manager - Capital Projects  
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services